

Beulah Road Resurfacing

1 District 5
2 Const Est Cost \$0.00
3 Funds Available \$500,000.00
4 Design Est \$0.00
5 A/E / Contractor TBD
6 Project Manager [Liz Bush](#)
7 Status Pre-Design
8 Anticipated Status Jan-12
Completion Date
9 Action Items NTP issued on 02-09-12 for Universal
10 Anticipated Const. TBD
Dates - Start /
Complete
11 Additional Notes 0

Brickyard Road (Dirt Road Paving)

1 District 5
2 Const Est Cost \$1,674,183.75
3 Funds Available DRP
4 Design Est \$139,550.00
5 A/E / Contractor Jehle-Halstead/Roads, Inc.
6 Project Manager [James Duncan](#)
7 Status 10% Construction
8 Anticipated Status Jun-12
Completion Date
9 Action Items Contractor clearing R/W
10 Anticipated Const. Construction Began - 12/20/2011 Anticipated Completion - 6/1/2012
Dates - Start /
Complete
11 Additional Notes Metric completed 100% review. Comments incorporated in final design.
Culverts being replaced with open bottom design. Will be State inspected
(bridges/culverts).

CR95A (Old Palafox) Turn Lane @ Nine Mile Road

1 District 5
2 Const Est Cost \$225,000.00
3 Funds Available \$300,000.00
4 Design Est \$26,000.00
5 A/E / Contractor Jerry McGuire
6 Project Manager [Brad Hinote](#)
7 Status 100% Design
Anticipated Status Feb-12
8 Completion Date
9 Action Items 100% review set returned - waiting for 100% final construction plans
Anticipated Const. March 2012 - Apr 2012
Dates - Start /
10 Complete
11 Additional Notes Will require FDOT permit and signal modifications / (southbound right Turn
from Palafox to Nine Mile)

CR 297A - Pine Forest to Sandicrest (Includes Pine Cone Drive)

1 District	5
2 Const Est Cost	\$2,234,240.00
3 Funds Available	\$2,234,240.00
4 Design Est	\$429,875.00
5 A/E / Contractor	Rebol-Battle / Panhandle Grading & Paving
6 Project Manager	Liz Bush
7 Status	5% Construction
8 Anticipated Status Completion Date	Nov-12
9 Action Items	Contractor installing sidedrains
10 Anticipated Const. Dates - Start / Complete	January 2012 - October 2012
11 Additional Notes	Contractor doing minor clearing and grubbing and relocating water services that are in conflict with new construction

CR 297A - Sandicrest to South of Kingsfield Road

1 District	5
2 Const Est Cost	\$2,627,606.00
3 Funds Available	\$1,228,391.00
4 Design Est	\$489,221.18
5 A/E / Contractor	American Consulting Professionals
6 Project Manager	Liz Bush
7 Status	Design Complete. On Hold. 01-18-12.
8 Anticipated Status Completion Date	Aug-12
9 Action Items	Project design complete. Anticipated construction start date August 2012.
10 Anticipated Const. Dates - Start / Complete	October 2012 - July 2013
11 Additional Notes	100% Plans are currently on Traffic for review. 07-12-11

Fairgrounds Road (Dirt Road Paving)

1 District	5
2 Const Est Cost	\$738,038.25
3 Funds Available	\$1,000,000 DRP budget
4 Design Est	\$106,707.00
5 A/E / Contractor	Fabre Engineering / Roads, Inc.
6 Project Manager	James Duncan
7 Status	50% Construction
8 Anticipated Status Completion Date	May-12
9 Action Items	Roads Inc installing base, piping, and structures
10 Anticipated Const. Dates - Start / Complete	11/1/2011 - 4/31/2012 Pending review of environmental permitting and easements.
11 Additional Notes	Roads Inc low bid \$738,038.25

Greenbrier Extension Feasibility Study

1 District	5
2 Const Est Cost	\$0.00
3 Funds Available	\$0.00
4 Design Est	\$0.00
5 A/E / Contractor	Atkins
6 Project Manager	Matt Mooneyham
7 Status	Study
Anticipated Status	Project on hold until additional funding or UWF action
8 Completion Date	
9 Action Items	Last public meeting was held on Tuesday May 17th
Anticipated Const. Dates - Start /	
10 Complete	On hold.
11 Additional Notes	

Guidy Lane Drainage

1 District	5
2 Const Est Cost	\$1,000,000.00
3 Funds Available	\$160,000.00
4 Design Est	\$159,961.80
5 A/E / Contractor	Rebol Battle
6 Project Manager	Matt Mooneyham
7 Status	90% Design
Anticipated Status	Feb-12
8 Completion Date	
9 Action Items	90% Peer review complete, moving forward to 100% drawings. Pond
Anticipated Const. Dates - Start /	TBD - No funding.
10 Complete	
11 Additional Notes	North (\$500K) and South(\$500K) Sections with South being constructed first

Madrid/Rittenberry Cross Drain Replacement

1 District	5
2 Const Est Cost	\$50,000.00
3 Funds Available	\$55,000.00
4 Design Est	\$20,000.00
5 A/E / Contractor	Baskerville Donovan/ Roads, Inc
6 Project Manager	Matt Mooneyham
7 Status	Pre-Construction
Anticipated Status	Feb-12
8 Completion Date	Pricing Agreement Complete. PO issued to Roads, Inc.
9 Action Items	
Anticipated Const. Dates - Start /	Start: 2/13/2012 - Complete: 4/13/2012
10 Complete	
11 Additional Notes	

Highway 97 - Phase I

1 District	5
2 Const Est Cost	\$1,500,000.00
3 Funds Available	Not Funded FY 2012/2013
4 Design Est	\$289,000.00
5 A/E / Contractor	Jacobs Engineering (Tampa)
6 Project Manager	Liz Bush
7 Status	Design Complete. On Hold.
8 Anticipated Status Completion Date	Aug-12
9 Action Items	Project design complete. On-hold. 01-18-12
10 Anticipated Const. Dates - Start / Complete	TBD
11 Additional Notes	Project currently on hold. No funding available. 07-12-11

Jernigan Road Safety Upgrades

1 District	5
2 Const Est Cost	\$900,000.00
3 Funds Available	Not funded
4 Design Est	\$385,800.00
5 A/E / Contractor	Bayside
6 Project Manager	Liz Bush
7 Status	100% Design
8 Anticipated Status Completion Date	TBD - Funding currently not available.
9 Action Items	CO#5 in the amount of \$157,010 approved by the BCC on November 17, 2011. Waiting for funding to begin construction. 11-21-11
10 Anticipated Const. Dates - Start / Complete	TBD - Funding currently not available.
11 Additional Notes	Waiting for design CO#5 in the amount of \$157,010 to be approved

Kingsfield Road Extension

1 District	5
2 Const Est Cost	\$6,000,000.00
3 Funds Available	TBD
4 Design Est	\$293,000.00
5 A/E / Contractor	HMM
6 Project Manager	Liz Bush
7 Status	Pre-Design
8 Anticipated Status Completion Date	Sep-12
9 Action Items	HMM delivered aerial drawings of the proposed four different alignments. Will be meeting with HMM again on 02-16-12 to narrow the alignments and further discuss the impacts of each alignment.
10 Anticipated Const. Dates - Start / Complete	September 2012 - September 2013
11 Additional Notes	David Skipper and I met with Mr and Mrs Westmark on January 18 to discuss concerns of the construction. They asked for a 20 yard buffer from their south property line due to the close proximity of their residence in relation to the new roadway.

Kingsfield Road Turn Lane @ US 29

1 District 5
2 Const Est Cost \$135,000.00
3 Funds Available \$175,000.00
4 Design Est \$15,500.00
5 A/E / Contractor David Fitzpatrick
6 Project Manager [Brad Hinote](#)
7 Status Pre-Construction
Anticipated Status Feb-12
8 Completion Date
9 Action Items NTP March 2012
Anticipated Const. March 2012 - Apr 2012
Dates - Start /
10 Complete
11 Additional Notes Eastbound right turn lane from Kingsfield onto US 29

Ten Mile Road & Pate Road Drainage Improvements

1 District 5
2 Const Est Cost \$30,000.00
3 Funds Available \$45,000.00
4 Design Est \$15,000.00
5 A/E / Contractor Sigma / Roads, Inc
6 Project Manager [Matt Mooneyham](#)
7 Status 100% Design
Anticipated Status Feb-12
8 Completion Date
9 Action Items Budget Amendment posted 2/7/12; processing P.O.
Anticipated Const. 2/1/2012 - 4/1/2012
Dates - Start /
10 Complete
11 Additional Notes Received Final Plan submittal and draft pricing agreement. Met with Jason

Muscogee Road Widening and Drainage

1 District 5
2 Const Est Cost \$6,500,000.00
3 Funds Available \$1,606,000.00
4 Design Est \$650,000.00
5 A/E / Contractor TBD
6 Project Manager [Liz Bush](#)
7 Status Pre-Design
8 Anticipated Status Mar-12
Completion Date
9 Action Items RLI sent to Purchasing on 02-02-12. Waiting for a schedule from Purchasing.
10 Anticipated Const. Feb 2012 - Feb 2013
Dates - Start /
Complete
11 Additional Notes Waiting for Scope to be approved. 01-10-12 Scope and RLI approved by Joy B and the project will be going to Purchasing by the end of the week.

Nine Mile Road Widening and Resurfacing

1 District	5
2 Const Est Cost	\$16,000,000.00
3 Funds Available	\$1,149,915...\$650,000 (TRIP) + \$499,915 (LAP)
4 Design Est	\$1,514,037.15
5 A/E / Contractor	DRMP
6 Project Manager	Liz Bush
7 Status	Pre-Design
8 Anticipated Status Completion Date	Feb-12
9 Action Items	Letter sent to FDOT via e-mail on 02-09-12 for decision on rewriting LAP. To view a copy of the letter, please go to H:\ENG\FileSystem\Projects\N\Nine Mile Road_Design_Hwy 29_Pine Forest_ENG1686\Correspondence\Design\Letter to FDOT_02-09-12.pdf
10 Anticipated Const. Dates - Start / Complete	Jun 2014 - June 2016
11 Additional Notes	BCC recommendation sent to Legal on 2/16/12 to be presented (tentatively) at the 3/15/12 meeting.

Quintette Road Extension

1 District	5
2 Const Est Cost	\$5,400,000.00
3 Funds Available	Unknown
4 Design Est	\$356,238.65
5 A/E / Contractor	Fabre Engineering
6 Project Manager	Kirk Kassebaum
7 Status	Design only 30% Plans
8 Anticipated Status Completion Date	Expected design NTP of 3/1/12. Expect 180 day design time.
9 Action Items	Paperwork finalized.
10 Anticipated Const. Dates - Start / Complete	Schedule Pending.
11 Additional Notes	Design only 30% Plans. Construction cost does not include existing road section.

Ten Mile Roadway and Drainage

1 District	5
2 Const Est Cost	\$2,000,000.00
3 Funds Available	\$200K
4 Design Est	\$199,265.00
5 A/E / Contractor	Ken Horne and Associates
6 Project Manager	Jeremy King / Colby Brown
7 Status	Design
8 Anticipated Status Completion Date	Jul-12
9 Action Items	Working through design, potential scope change to incorporate railroad crossing improvement
10 Anticipated Const. Dates - Start / Complete	Pending R/W acquisition & construction funding
11 Additional Notes	Roadway and Drainage improvements from Old Palafox to Chemstrand

Ten Mile Road @ Brookhollow S/D Pond Project

1 District	5
2 Const Est Cost	\$300,000.00
3 Funds Available	\$350K (LOST 3) & \$168K (LOST2)
4 Design Est	\$46,900.00
5 A/E / Contractor	Hammond Engineering
6 Project Manager	Chris Curb
7 Status	90% Design
8 Anticipated Status	May-12
Completion Date	
9 Action Items	Reviewing 90% plans. Awaiting ERP permit review/approval.
10 Anticipated Const.	Oct 2012 / Feb 2012
Dates - Start / Complete	
11 Additional Notes	Pond Design on vacant property adjacent to 10-Mile Road & Haley Lane

Well Line Road Extension

1 District	5
2 Const Est Cost	\$0.00
3 Funds Available	2.2 million
4 Design Est	\$588,131.00
5 A/E / Contractor	Atkins/TBD
6 Project Manager	Matt Mooneyham
7 Status	Pre-Design
Anticipated Status	Feb-12
8 Completion Date	
9 Action Items	Waiting on Contracts & PO; issued NTP 2/7/12
Anticipated Const.	Begin Design 2/7/12; Complete - TBD
Dates - Start / Complete	
10 Complete	
11 Additional Notes	

Ten Mile Road Turn Lane @ US 29

1 District	5
2 Const Est Cost	\$125,000.00
3 Funds Available	\$175,000.00
4 Design Est	\$15,000.00
5 A/E / Contractor	Jehle-Halstead
6 Project Manager	Brad Hinote
7 Status	95% Construction
Anticipated Status	Mar-12
8 Completion Date	
9 Action Items	ROADS, inc begins construction on 2/7/2012
Anticipated Const.	Jan 2012 - March 2012
Dates - Start / Complete	
10 Complete	
11 Additional Notes	Contractor to obtain railroad right of entry permit and provide insurance; FDOT Construction Agreement submitted on 10/19/2011 / (eastbound right turn lane from 10 mile to US29)

District 5 Cost Summary

Total Design Est Cost: \$5,739,186.78

Total Construction Est Cost: \$47,509,068.00