

ENGINEERING PROJECTS

District 2
Commissioner Valentino

Coral Creek Drainage North Area

1 District	2
2 Const Est Cost	\$733,545.25
3 Funds Available	\$855,514 total @ Oct 7 BCC meeting
4 Design Est	\$200,660.10
5 A/E / Contractor	BDI / Heaton Brothers
6 Project Manager	Chris Curb
7 Status	35 % Construction- North Area
8 Anticipated Status	Sep-11
Completion Date	
9 Action Items	Lake A substantially complete. Lake B near completion, less stabilization. Construction is focussed on getting Lakes completed first; then drainage &
10 Anticipated Const. Dates - Start / Complete	Jan 18, 2011 / Sept 19, 2011
11 Additional Notes	Project includes 7 areas to be built in 2 phases, a North Area (\$734K) & South Area (\$500K)

Coral Creek Drainage South Area

1 District	2
2 Const Est Cost	\$491,000.00
3 Funds Available	\$634K (2011) & \$785K (2014)
4 Design Est	\$200,660.10
5 A/E / Contractor	BDI
6 Project Manager	Chris Curb
7 Status	90 % Design for South Area
8 Anticipated Status	June 2011 for South Area
Completion Date	
9 Action Items	Complete review 90 % South Area plans including utility coordination input. Awaiting proposal for 3rd party review from John Swift
10 Anticipated Const. Dates - Start / Complete	Sept 2011 - April 2012
11 Additional Notes	Project includes 7 areas to be built in 2 phases, a North Area (\$734K) & South Area (\$500K)

Gulf Beach Hwy Sidewalks Phase 2 & 3

1 District	2
2 Const Est Cost	\$300,000.00
3 Funds Available	\$1.6M (All Phases)
4 Design Est (All Ph)	\$200,000.00
5 A/E / Contractor	DRMP
6 Project Manager	Matt Mooneyham
7 Status	Design
8 Anticipated Status	Apr-11
Completion Date	
9 Action Items	Reviewing Phase 2 and Phase 3 to combine and go to bid
10 Anticipated Const. Dates - Start / Complete	Anticipated construction start date 6/2011
11 Additional Notes	

East Jones Creek Restoration

1 District	2
2 Const Est Cost	\$450,000.00
3 Funds Available	Grant Funds
4 Design Est	\$49,990.00
5 A/E Contractor	Wolf Riddle & Associates
6 Project Manager	Maurice Mortara
7 Status	100% Design
8 Anticipated Status Completion Date	Jul-11
9 Action Items	NO CHANGE. It was decided to go out for bid possibly next summer with construction starting in the fall of 2011. All permits acquired. Property acquisition still in progress.
10 Anticipated Const. Dates - Start / Complete	Start 9/11 / Complete 3/12 Pending property acquisition.
11 Additional Notes	County Attorney's office is working on drafting an agreement between County and ECUA.

2nd Street Widening - County Drainage and Construction

1 District	2
2 Const Est Cost	\$850,000.00
3 Funds Available	\$50K
4 Design Est	\$49,000.00
5 A/E Contractor	Merrill Parker Shaw / Tom Hammond
6 Project Manager	Colby Brown
7 Status	Design
8 Anticipated Status Completion Date	Apr-11
9 Action Items	Selected MPS for Additional Drainage Design
10 Anticipated Const. Dates - Start / Complete	July 11 pending drainage design / April 12
11 Additional Notes	This project will add additional drainage to the original L.A.P. that had minimal drainage.

65th & W La Rua St (in Myrtle Grove area)

1 District	2
2 Const Est Cost	\$270,000.00
3 Funds Available	\$3.25M (2012) \$1.35M (2016) for Myrtle Grove Jackson area
4 Design Est	\$49,900.00
5 A/E Contractor	Sigma
6 Project Manager	Chris Curb / Jeremy King
7 Status	60% Design
8 Anticipated Status Completion Date	June 2011 (Provided easements can be obtained)
9 Action Items	Easements being reviewed for recording; Set up meeting to review 60% plans w/Sigma now that easements have been signed.
10 Anticipated Const. Dates - Start / Complete	June 2011 / Nov 2011
11 Additional Notes	Minor portion of the larger Myrtle Grove area. One easement is a temp construction easement in what is considered maintenance claimed ROW.

61st & Flaxman

1 District 2
2 Const Est Cost \$284,048.88
3 Funds Available \$54K, \$380K (2011)
4 Design Est \$49,996.00
5 A/E Contractor David Fitzpatrick
6 Project Manager Jeremy King / Chris Curb
7 Status Preconstruction
8 Anticipated Status April-11
Completion Date
9 **Action Items** Waiting on Purchase Order for Work Order Issued to Roads Inc.
10 Anticipated Const. Apr 2011 / Sept 2011
Dates - Start /
Complete
11 Additional Notes Address yard flooding issue for a Mr Jack Hunnicutt @ 1400 North 61st Ave

Mahogany Mill Boat Ramp

1 District 2
2 Const Est Cost \$1,000,000.00
3 Funds Available NESD
4 Design Est \$200,000.00
5 A/E Contractor None selected
6 Project Manager Kirk Kassebaum
7 Status Pre-Design
8 Anticipated Status April-11
Completion Date
9 **Action Items** Tom Hammond selected to do design. Fee Neg. 3/22/11.
10 Anticipated Const. Anticipated Const. Start - 12/1/2011 Anticipated Const. Complete - 6/1/2012
Dates - Start /
Complete
11 Additional Notes Robert Turpin working on FWC Grant.

CRA Sidewalks Group II (Winthrop, Old Corry Field Rd, Cairo)

1 District 2
2 Const Est Cost \$313,000.00
3 Funds Available CRA
4 Design Est \$85,000.00
5 A/E Contractor Hernandez-Swift, Roads, Inc
6 Project Manager Liz Bush
7 Status Construction
8 Anticipated Status May-11
Completion Date
9 **Action Items** Sidewalks along on Winthrop nearly complete. Cairo will start soon. 03-23-11
10 Anticipated Const. 01-03-11_05-03-11
Dates - Start /
Complete
11 Additional Notes Contractor is installing sidewalks along on Winthrop. 02-09-11

Jones Swamp Eco Park

- 1 District 2
- 2 Const Est Cost \$207,428.66
- 3 Funds Available Grant Funding
- 4 Design Est \$25,000.00
- 5 A/E Contractor Rebol-Battle / Roads Inc.
- 6 Project Manager Maurice Mortara / Brent Wipf
- 7 Status 55% Construction
- 8 Anticipated Status May-11
Completion Date
- 9 **Action Items** Contractor working on finish grading for entrance road and parking area. Also working on retaining wall next to the entrance road.
- 10 Anticipated Const. Start - 11/29/10 / Complete - 5/21/11
Dates - Start /
Complete
- 11 Additional Notes Cotractor finished clearing, working on site grading and pond construction.

Felix Miga Senior Center Parking Lot

- 1 District 2
- 2 Const Est Cost \$100,000.00
- 3 Funds Available \$100,000 CDBG 2009 funds
- 4 Design Est \$15,000.00
- 5 A/E Contractor Sigma Consulting / Roads Inc
- 6 Project Manager Chris Curb
- 7 Status Pre-construction
- 8 Anticipated Status April-11
Completion Date
- 9 **Action Items** Preconstruction Meeting Scheduled for April 4, and will Issue Notice to Proceed for mid April start date.
- 10 Anticipated Const. April 2011 / July 2011
Dates - Start /
Complete
- 11 Additional Notes Building Demolition Completed; DRC approved 1/26/11, CDBG federal contract requirements

Lexington Terrace Storm water Retrofit

- 1 District 2
- 2 Const Est Cost \$465,000.00
- 3 Funds Available Grant Funding
- 4 Design Est \$49,900.00
- 5 A/E Contractor Fabre Engineering
- 6 Project Manager Maurice Mortara /Brent Wipf
- 7 Status Design
- 8 Anticipated Status May-11
Completion Date
- 9 **Action Items** 30% plans were reviewed. 2/2/11 meeting with Fabre to go over comments.
- 10 Anticipated Const. Start 9/11 / Complete 4/12 Pending design and bidding.
Dates - Start /
Complete
- 11 Additional Notes Fabre Engineering provided 30% plans to be reviewed

Fairway Dr. Drainage

1 District 2
2 Const Est Cost \$250,000.00
3 Funds Available 40000
4 Design Est \$40,000.00
5 A/E Contractor David Fitzpatrick P.E.
6 Project Manager Jeremy King
7 Status Pre-Design
8 Anticipated Status March-11
Completion Date
9 **Action Items** In Preliminary Design
10 Anticipated Const. January 2012 through May 2012 pending construction funding
Dates - Start /
Complete
11 Additional Notes Address flooding of properties along Fairway Dr.

Siguenza Cove Dredging

1 District 2
2 Const Est Cost \$63,000.00
3 Funds Available \$80K tentative
4 Design Est \$16,750.00
5 A/E Contractor Wetland Sciences
6 Project Manager Jeremy King
7 Status Pre Bid
8 Anticipated Status February-11
Completion Date
9 **Action Items** Scope revised and accepted. NTP issued Feb 23rd. Awaiting bid documents
10 Anticipated Const. May 2011 through July 2011
Dates - Start /
Complete
11 Additional Notes

Druid Drive Sidewalks

1 District 2
2 Const Est Cost \$127,000.00
3 Funds Available 161925
4 Design Est \$12,700.00
5 A/E Contractor JMA
6 Project Manager Liz Bush
7 Status Pre-Design
8 Anticipated Status March-11
Completion Date
9 **Action Items** Waiting for PO. 03-23-11
10 Anticipated Const. 06-01-11_08-01-11
Dates - Start /
Complete
11 Additional Notes Preparing RFF for Design. 03-09-11

Coronado Boat Ramp

- 1 District 2
- 2 Const Est Cost \$25,000.00
- 3 Funds Available \$47K (Coronado, and Fischer Landing)
- 4 Design Est \$0.00
- 5 A/E Contractor Wetland Sciences (permitting), Contractor - TBD
- 6 Project Manager Matt Mooneyham
- 7 Status Pre-construction
- 8 Anticipated Status March-11
Completion Date
- 9 **Action Items** Permits in hand, getting plans in order to obtain quotes
- 10 Anticipated Const. Start - 3/2011 Complete - 4/2011
Dates - Start /
Complete
- 11 Additional Notes

Galvez Boat Ramp Repairs

- 1 District 2
- 2 Const Est Cost \$10,000.00
- 3 Funds Available N/A
- 4 Design Est \$0.00
- 5 A/E Contractor Wetland Sciences (permitting), Contractor - TBD
- 6 Project Manager Matt Mooneyham
- 7 Status Pre-construction
- 8 Anticipated Status March-11
Completion Date
- 9 **Action Items** Looking at temporary repairs to be made
- 10 Anticipated Const. Start - 3/2011 Complete - 4/2011
Dates - Start /
Complete
- 11 Additional Notes Looking at making some repairs and then putting together a possible grant project to extend the piers and do some drainage repairs.

Southwest Greenway PSC Connector Trail Boardwalk

- 1 District 2
- 2 Const Est Cost \$100,000.00
- 3 Funds Available Grant Funding
- 4 Design Est \$8,000.00
- 5 A/E Contractor Wetland Sciences
- 6 Project Manager Maurice Mortara / Brent Wipf
- 7 Status Pre Design
- 8 Anticipated Status April-11
Completion Date
- 9 **Action Items** Awaiting PO to issue Wetland Sciences Notice to Proceed
- 10 Anticipated Const. Start June 11 / Complete Sept 11 pending design, permitting and bidding.
Dates - Start /
Complete
- 11 Additional Notes

"W" Street Weir Replacement / Maggies Ditch

- 1 District 2
- 2 Const Est Cost \$46,000.00
- 3 Funds Available Grant Funding
- 4 Design Est \$0.00
- 5 A/E Contractor In House
- 6 Project Manager Maurice Mortara / Brent Wipf
- 7 Status Pre Construction
- 8 Anticipated Status April-11
- 9 **Action Items** Met with marine contractor to go over weir replacement and specifications. The contractor provided a preliminary cost estimate. Once contract documents are complete we will be getting three price quotes for the replacement .
- 10 Anticipated Const. Dates - Start / Complete Start May 11 / Complete June 11 pending contract documents and construction contract
- 11 Additional Notes

Navy Point Drainage

- 1 District 2
- 2 Const Est Cost \$250,000.00
- 3 Funds Available 250000
- 4 Design Est \$8,000.00
- 5 A/E Contractor Jehle-Halstead, Inc.
- 6 Project Manager Jeremy King
- 7 Status Design
- 8 Anticipated Status April-11
- 9 **Action Items** Working on documents for bid
- 10 Anticipated Const. Dates - Start / Complete June 2011 through February 2012
- 11 Additional Notes Partnering with ECUA to install drainage improvements as a part of a sewer expansion project

CR 292A Old Gulf Beach Hwy Resurfacing from Baars Bridge to SR 292

- 1 District 2
- 2 Const Est Cost \$2,100,000.00
- 3 Funds Available
- 4 Design Est
- 5 A/E Contractor Anderson Columbia
- 6 Project Manager James Duncan
- 7 Status Construction
- 8 Anticipated Status
- 9 **Action Items** 98% Construction
- 10 Anticipated Const. Dates - Start / Complete April 11
- 11 Additional Notes Project to be let in March-April timeframe.

Prieto-Monticello Group Resurf

- 1 District 2, 4
- 2 Const Est Cost \$782,435.31
- 3 Funds Available Resurfacing 09-10
- 4 Design Est \$0
- 5 A/E / Contractor In House/ Roads Inc/ DRMP (CEI)
- 6 Project Manager James Duncan
- 7 Status 90% Construction
- 8 Anticipated Phase Mar-11
- 9 **Action Items** Contractor to begin additional work March 31
- 10 Anticipated Const. Dates - Start / Complete 5-11-10/ 3-15-11 Pending Weather

District 2 Cost Summary

Total Design Est Cost: \$1,260,556.20

Total Construction Est Cost: \$9,217,458.10

TRANSPORTATION PROJECTS

Gulf Beach Hwy and Waycross Turn Lanes (ENG1276)

1 Last Update	Complete
2 District	2
3 Const Est Cost	\$400,000
4 A/E / Contractor	DRMP - Jim Hagon
5 Project Manager	FDOT/Eugene Harris
6 Status	
7 Action Items	Project Complete - Finish punch list
8 Additional Notes	
9 Area Projects	GBH Corridor Study and Design
10 Date Added to List	

Perdido Key Four Laning

1 Last Update	3/3/2011
2 District	2
3 Const Est Cost	\$800k PD&E
4 A/E / Contractor	PBS&J
5 Project Manager	Eugene Harris
6 Status	In progress PBS&J has began Section 7 - EIS
7 Action Items	Project Review March 17th
8 Additional Notes	Fish, Game and Wild Life Review 135 days
9 Area Projects	Sorrento Design and PD&E
10 Date Added to List	

Osceola Fire Department Signal (ENG1575)

1 Last Update	12/7/2010
2 District	2
3 Const Est Cost	\$198,000
4 A/E / Contractor	Pending
5 Project Manager	Dennis Moxley
6 Status	Pending identification of funds by Fire Rescue
7 Action Items	N/S
8 Additional Notes	Waiting on fire dept. to fund this project
9 Area Projects	
10 Date Added to List	

Blue Angel Parkway PD&E Study

1 Last Update	3/29/2011
2 District	2
3 Const Est Cost	\$1.6 million
4 A/E / Contractor	HDR
5 Project Manager	Eugene Harris
6 Status	30% Design
7 Action Items	Waiting to complete FONSI
8 Additional Notes	
9 Area Projects	Perdido Key PD&E, Gulf Beach Hwy Construction
10 Date Added to List	

Sorrento Road PD&E Study

1 Last Update	3/29/2011
2 District	2
3 Const Est Cost	\$2.1 million
4 A/E / Contractor	Hatch Mott McDonald
5 Project Manager	David Skipper/Eugene Harris
6 Status	PD&E
7 Action Items	Waiting for Fish Game and Wildlife approval
8 Additional Notes	
9 Area Projects	Perdido Key PD&E, Gulf Beach Hwy Construction
10 Date Added to List	

FUTURE PROJECTS

District 2
Commissioner Valentino

Jackson St. Sidewalks

Perdido Key Snorkeling Reef

Frontera Circle Redevelopment

Navy Point Park Shoreline Restoration

Navy Blvd Design Guidelines & Corridor Management Study